Zava Builders · 1200 Granite Way, Suite 400, Columbus, OH 43215 · 614-555-0142

Contract Addendum

Addendum 1 to the Agreement for Construction Services dated 18 June 2026 · Project ZB-2026-017 · Harbor Logistics Center

Change order: CO-2007 · Steel delivery resequencing and revised office glazing

Submitted by: Northwind Structures on 23 October 2026 **Accepted by:** Anissa Carvalho on 27 October 2026

Contract sum: $8,100,000 before this addendum · $8,157,000 after

Planned completion: 16 April 2027 before this addendum · 16 April 2027 after

1. Changes to the Work

The Agreement is amended by the attached change order CO-2007, which is incorporated in full. The changes to the Work, their schedule impact and their cost are as stated in that change order.

2. Order of precedence

- This addendum and the attached change order take precedence over the Agreement for the matters they address.
- All other terms of the Agreement remain in force.
- The attached documents are, in order: this addendum, the Agreement dated 18 June 2026, and change order CO-2007.

Zava Builders, its projects, vendors, people and figures are fictional, created for a product demonstration.

Agreement for Construction Services

Project ZB-2026-017 · Harbor Logistics Center · 7800 Harbor Point Road, Groveport, OH 43125

Agreement date: 18 June 2026
Contractor: Zava Builders, 1200 Granite Way, Suite 400, Columbus, OH 43215
Project: Harbor Logistics Center (ZB-2026-017)
Contract sum: $8,100,000 **Planned completion:** 16 April 2027

Recitals

This Agreement dated 18 June 2026 is made between the Owner and Zava Builders, general contractor, for Harbor Logistics Center, project ZB-2026-017, at 7800 Harbor Point Road, Groveport, OH 43125.

Single-storey, 210,000 sq ft cross-dock distribution building with a 36 ft clear height, 40 dock positions, a two-storey office block at the north end, and a trailer yard. The Owner engages Zava Builders to execute the following stipulated-sum construction scope and coordinate its phase handovers.

Definitions

- Agreement: This executed construction agreement, its referenced drawings and specifications, the Schedule Record and subsequently accepted written change orders.
- Work: All construction, procurement, temporary measures, testing, coordination and closeout obligations necessary to deliver the project scope described in this Agreement.
- Phase: A numbered scope allocation with its designated vendor, fixed dates, cost and explicit predecessor, if any, as set out in Section 2 and the Schedule Record.
- Schedule Record: The controlling written record of phase dates and explicit dependencies; amendments require accepted written change orders and contractor coordination of dependent phases.
- Change Order: A written instrument identifying the contracted and changed work, additions and deletions, phase-specific calendar-day adjustment and Contract Sum adjustment accepted by the authorised parties.
- Owner: The commissioning party executing this Agreement through its authorised signatory; trade vendors are subcontracting participants and are not parties signing this Agreement.

1. The Work

Zava Builders shall furnish and coordinate labour, materials, equipment, supervision, permits, inspection attendance and closeout documentation necessary to deliver Harbor Logistics Center for the Owner in accordance with this Agreement. Particular coordination obligations concern dock access, warehouse clear height and the north office interfaces.

The contract documents comprise this Agreement, the approved civil, structural, architectural and trade drawings referenced below, the specifications and the Schedule Record. Referenced standards establish material and workmanship requirements; applicable adopted code requirements govern where more stringent. Resolve inconsistent dimensions and requirements by written request to the Owner before affected work proceeds.

- Protect adjoining property, existing services, survey controls and accepted work; provide temporary access, barriers and housekeeping throughout construction.
- Quantities stated in the phase descriptions are approximate scope allowances for this stipulated-sum Agreement; final installed dimensions follow the approved drawings, and scope alterations require a written change order.
- Maintain coordinated record drawings and inspection records by phase; include required testing and correction of nonconforming work in the stated phase allocations.

2. Scope of Work by Phase

Phase	Vendor	Depends on	Start	End	Cost
1 · Site work and foundations	Contoso Concrete	—	6 July 2026	14 August 2026	$980,000
2 · Structural frame	Northwind Structures	—	24 August 2026	30 October 2026	$1,900,000
3 · Concrete floors and slabs	Contoso Concrete	Phase 1	7 September 2026	30 October 2026	$1,150,000
4 · MEP rough-in	Tailspin Mechanical	Phase 3	9 November 2026	18 December 2026	$1,240,000
5 · Envelope and glazing	Northwind Structures	Phase 2	9 November 2026	8 January 2027	$1,380,000
6 · Interior build-out	Wingtip Interiors	Phase 4	4 January 2027	26 February 2027	$1,050,000
7 · Fit-out and furniture	Litware Workplace	Phase 6	8 March 2027	16 April 2027	$400,000

Phase 1 · Site work and foundations — Contoso Concrete

Contoso Concrete shall perform Site work and foundations from 6 July 2026 through 14 August 2026 for $980,000; this phase shall prepare the cross-dock footprint, trailer-yard formation and dock foundations for structural and slab operations.

Work items

- Set building grid controls over the 210,000 sq ft cross-dock footprint and trailer-yard limits to C-101 and S-101.
- Strip approximately 4,600 cubic yards of topsoil and protect downstream drainage with sediment barriers to C-102.
- Excavate approximately 7,500 cubic yards for column pads, dock walls and grade beams to S-101

through S-103.

- Place approximately 4,800 cubic yards of structural fill in maximum 8 inch loose lifts to C-103 and ASTM D1557.
- Cast approximately 1,850 cubic yards of 4,000 psi concrete in spread footings and dock foundation walls to S-104 and ACI 318.
- Form foundation recesses and embed plates at all 40 dock positions to S-105 and A-401.
- Install approximately 1,800 linear feet of foundation drainage to C-301 with filter fabric and washed drainage aggregate.
- Set approximately 220 anchor-rod groups using surveyed templates to S-106 and ASTM F1554.
- Grade trailer-yard subbase for positive drainage and place approximately 8,000 sq yd of aggregate formation to C-401.

Materials and standards

- Structural fill shall be well-graded crushed aggregate free of organics, classified by ASTM D2487 and compacted to at least 95% of ASTM D1557 maximum dry density.
- Foundation concrete shall have 4,000 psi specified compressive strength, ASTM C150 cement and ASTM C33 aggregates; reinforcement shall be ASTM A615 Grade 60 under ACI 318.
- Foundation drain shall use nominal 4 inch perforated PVC meeting ASTM D2729 with nonwoven filter fabric and washed drainage stone.
- Anchor rods shall be ASTM F1554 Grade 55 with compatible nuts, washers and templates; exposed finishes shall follow S-104.

Submittals, testing and inspection

- Submit earthwork methods, foundation reinforcing shop drawings and concrete mix designs to Zava Builders for Owner review before placement.
- Have the independent testing agency witness bearing surfaces and perform ASTM D6938 field density tests; Zava Builders shall witness failed-area retests before covering.
- Have the independent testing agency sample fresh concrete under ASTM C172, measure slump under ASTM C143 and make ASTM C31 specimens for ASTM C39 strength tests.
- Submit anchor-rod survey records and footing inspection releases, witnessed by Zava Builders and the Owner's representative, before backfill.

Exclusions

- Structural steel and deck erection belong to Structural frame.
- Floor slab placement and floor finishing belong to Concrete floors and slabs.

This phase has no predecessor in the Schedule Record; it may begin on its fixed start subject to notice to proceed and safe release of its work area.

Phase 2 · Structural frame — Northwind Structures

Northwind Structures shall perform Structural frame from 24 August 2026 through 30 October 2026 for $1,900,000; this phase shall provide the high-clearance warehouse frame and north office structure under the original sequential erection plan.

Work items

- Fabricate and erect approximately 1,150 tons of ASTM A992 structural steel to S-201 through S-206 and AISC 360.

- Maintain the 36 ft warehouse clear height with beam soffit and service-zone coordination to S-301 and A-301.
- Provide W24x76 roof beams at the north office block to S-205 and the approved connection schedule.
- Erect the north office block followed by warehouse bays 1 to 8 in the specified sequential delivery and crane plan to S-601.
- Install approximately 210,000 sq ft of steel roof deck to S-302 and ASTM A653.
- Provide approximately 12,000 sq ft of composite deck at the two-storey north office block to S-303.
- Frame 40 dock door head openings and associated wall girts to S-401 and A-401.
- Install braced bays and pretensioned high-strength connections to S-501 and the RCSC Specification for Structural Joints Using High-Strength Bolts.
- Survey column alignment, roof camber and office floor elevations to S-602 and AISC 303.

Materials and standards

- Wide-flange members shall be ASTM A992; hollow structural sections shall be ASTM A500 Grade C, detailed under AISC 360.
- Connection plates shall be ASTM A36 unless a higher grade is scheduled; bolts shall meet ASTM F3125 Grade A325 with matching nuts and hardened washers.
- Floor and roof deck shall be galvanised ASTM A653 steel of the profile and base-metal thickness scheduled on the structural drawings.
- Shop and field welds shall conform to AWS D1.1; fabrication and erection tolerances shall conform to AISC 303.

Submittals, testing and inspection

- Submit member shop drawings, connection calculations, erection bracing and deck fastening plans for review by the Owner's structural reviewer through Zava Builders.
- Provide mill certificates and bolt lot certificates before erection; the independent special inspector shall verify member identification and connection materials.
- Have the independent special inspector witness bolt pretension verification and inspect welds under AWS D1.1, including nondestructive examination where the structural inspection schedule requires it.
- Submit signed alignment surveys, deck fastening inspection records and corrected connection reports for Owner and Zava Builders acceptance.

Exclusions

- Concrete topping and ground-bearing slabs belong to Concrete floors and slabs.
- Curtain-wall glazing and weather seals belong to Envelope and glazing.

This phase has no predecessor in the Schedule Record; it may begin on its fixed start subject to notice to proceed and safe release of its work area.

Phase 3 · Concrete floors and slabs — Contoso Concrete

Contoso Concrete shall perform Concrete floors and slabs from 7 September 2026 through 30 October 2026 for $1,150,000; this phase shall deliver hard-wearing warehouse slabs and office floor substrates after foundation acceptance.

Work items

- Prepare approximately 210,000 sq ft of warehouse and ground-office slab formation with a nominal 6 inch aggregate base to S-105.
- Install a nominal 15 mil vapor retarder beneath enclosed ground-bearing slabs to S-105 and ASTM E1745.
- Place approximately 198,000 sq ft of nominal 7 inch, 4,000 psi warehouse slab to S-301 and ACI 318.
- Place approximately 24,000 sq ft of office floor slabs across the two office levels to S-303 and ACI 318.
- Provide steel-trowelled warehouse finish with dry-shake mineral hardener at the application rate on A-601 and ACI 302.1R.
- Form nominal 15 ft warehouse joint panels with load-transfer dowels at construction joints to S-305.
- Cast thickened slab strips and dock-leveler pit bases at 40 dock positions to S-306 and A-401.
- Cure and protect slab placements to ACI 308.1 and reserve marked travel paths for later rough-in access.
- Measure floor flatness and levelness by ASTM E1155 to the acceptance criteria in S-307 before releasing areas.

Materials and standards

- Floor concrete shall be 4,000 psi normal-weight concrete with ASTM C150 cement and ASTM C33 aggregate, proportioned under ACI 301.
- Reinforcing bars shall be ASTM A615 Grade 60; welded wire reinforcement, where detailed, shall meet ASTM A1064.
- Below-slab vapor retarder shall be nominal 15 mil ASTM E1745 Class A with compatible sealed joints and penetrations.
- Joint sealant shall meet ASTM C920; curing materials and finish treatments shall be compatible with the scheduled final floor system under ACI 308.1.
- Warehouse dry-shake mineral hardener shall be cementitious, nonmetallic and compatible with the approved curing system; dowels shall be smooth ASTM A36 steel with bond-break treatment as detailed.

Submittals, testing and inspection

- Submit placement plans, mix designs, reinforcement shops, curing method and finish samples through Zava Builders to the Owner before slab placement.
- Have the independent testing agency measure slump to ASTM C143, air content to ASTM C231 and strength using ASTM C31 specimens tested under ASTM C39; Zava Builders shall witness sampling.
- Submit joint layout surveys and finish acceptance records to Zava Builders and the Owner before releasing the surfaces to following trades.
- Have the independent testing agency document ASTM F2170 moisture results where resilient flooring is scheduled and report substrate readiness to the Owner's representative.

Exclusions

- Foundation earthwork and footing concrete belong to Site work and foundations.
- Resilient flooring, partitions and ceiling finishes belong to Interior build-out.

This phase depends on Phase 1, Site work and foundations, and cannot begin until that predecessor is

accepted as complete.

Phase 4 · MEP rough-in — Tailspin Mechanical

Tailspin Mechanical shall perform MEP rough-in from 9 November 2026 through 18 December 2026 for $1,240,000; this phase shall provide the warehouse and office service distribution before ceilings, partitions and final fixtures conceal the routes.

Work items

- Install approximately 6,000 linear feet of galvanised supply and return ductwork in warehouse support and office areas to M-401 and SMACNA HVAC Duct Construction Standards.
- Rough in approximately 1,800 linear feet of ASTM B88 copper domestic water distribution to P-201 and ASME B31.9.
- Install approximately 1,400 linear feet of sanitary and vent piping with cleanouts to P-202 and ASTM D2665.
- Provide approximately 9,000 linear feet of branch conduit and pull boxes serving the warehouse and office block to E-201 and NFPA 70.
- Set distribution panel backboxes, equipment disconnect rough-ins and grounding connections to E-301 and NFPA 70.
- Install sprinkler mains and branch rough-ins for the warehouse and office zones to FP-201 and NFPA 13; final head placement follows approved ceiling coordination.
- Provide dock equipment service rough-ins at 40 dock positions to E-401 and P-301.
- Coordinate warehouse service elevations to retain the specified 36 ft clear height under M-402 and S-301.
- Pressure-test concealed water and sprinkler sections, inspect electrical rough-in and label service isolation points to P-401, FP-401 and E-501.

Materials and standards

- Domestic water piping shall be ASTM B88 Type L copper with compatible fittings and lead-free joining materials to ASME B31.9.
- Sanitary and vent piping shall be ASTM D2665 PVC where permitted by the approved drawings; support spacing and firestop shall match the listed systems.
- Galvanised duct sheet shall meet ASTM A653 and SMACNA HVAC Duct Construction Standards; thermal insulation shall meet ASTM C553 where scheduled.
- Electrical raceways and grounding shall conform to NFPA 70; sprinkler piping and fittings shall conform to the approved NFPA 13 design.

Submittals, testing and inspection

- Submit coordinated MEP routing shops, equipment schedules, sprinkler calculations and test procedures to Zava Builders for Owner review before installation.
- Have the independent inspection agency and Zava Builders witness domestic water pressure tests, drainage tests and sprinkler hydrostatic tests to the approved procedures and NFPA 13.
- Submit duct leakage test results to SMACNA HVAC Air Duct Leakage Test Manual criteria and electrical continuity and grounding inspection records before concealment.
- Have the Owner's representative witness above-ceiling coordination and service identification checks; submit marked record routes before phase acceptance.

Exclusions

- Floor slabs and embedded concrete recesses belong to Concrete floors and slabs.
- Partition closure, decorative ceilings and interior finish repairs belong to Interior build-out.
- Final fixture trim, equipment startup and system commissioning remain required coordinated MEP obligations before substantial completion and are included in this phase allocation; their later attendance does not create an additional scheduled phase.

This phase depends on Phase 3, Concrete floors and slabs, and cannot begin until that predecessor is accepted as complete.

Phase 5 · Envelope and glazing — Northwind Structures

Northwind Structures shall perform Envelope and glazing from 9 November 2026 through 8 January 2027 for $1,380,000; this phase shall enclose the warehouse and north office block, retaining the original double-glazed office curtain-wall assembly.

Work items

- Install approximately 54,000 sq ft of insulated metal wall panels and girts interfaces to A-301 through A-304 and ASTM E1592 test requirements.
- Provide approximately 4,800 sq ft of north office curtain wall with nominal 1 inch insulated glass units to A-401 and ASTM E2190.
- Use the original thermally broken aluminum mullion sections shown on A-402 for the 1 inch office glazing assembly.
- Provide the original office insulated glazing as a 7-week lead item after approved release under specification 08 44 13.
- Install approximately 210,000 sq ft of single-ply roof membrane over tapered insulation to A-901 and ASTM D6878.
- Install perimeter air barriers, transition sheets and sealants at approximately 2,600 linear feet of interfaces to A-403 and ASTM C920.
- Provide 40 dock exterior closure assemblies, perimeter seals and head flashings to A-404 and the approved opening schedule.
- Install office entrance safety glazing and accessible thresholds to A-405, ANSI Z97.1 and ICC A117.1.
- Test representative office curtain-wall bays for air leakage and water penetration to ASTM E783 and ASTM E1105.

Materials and standards

- Curtain-wall framing shall use ASTM B221 aluminum extrusions with thermally separated profiles and the finish specified on A-401.
- Insulated glass units shall have ASTM E2190 qualification; glass shall meet ASTM C1036 and heat-treated glass shall meet ASTM C1048.
- Safety glazing at hazardous locations shall comply with ANSI Z97.1; perimeter elastomeric sealants shall comply with ASTM C920.
- Roof membrane shall meet ASTM D6878 and polyisocyanurate roof insulation shall meet ASTM C1289; attachment shall follow the approved uplift calculations.

Submittals, testing and inspection

- Submit curtain-wall shops, glass makeups, anchorage calculations, sealant compatibility evidence and roof attachment calculations for Owner review through Zava Builders.
- Have the independent testing agency perform ASTM E783 air leakage and ASTM E1105 water penetration tests on representative installed bays witnessed by Zava Builders and the Owner.
- Have Zava Builders witness air-barrier transitions and concealed sill flashings before closure; document sealant adhesion checks to ASTM C1521.
- Submit glazing certificates, roof seam inspection logs and corrected leak-test records before envelope acceptance.

Exclusions

- Primary steel framing belongs to Structural frame.
- Internal partitions, room finishes and ceilings belong to Interior build-out.

This phase depends on Phase 2, Structural frame, and cannot begin until that predecessor is accepted as complete.

Phase 6 · Interior build-out — Wingtip Interiors

Wingtip Interiors shall perform Interior build-out from 4 January 2027 through 26 February 2027 for $1,050,000; this phase shall complete the office rooms and warehouse support spaces after service rough-in acceptance.

Work items

- Construct approximately 15,000 sq ft of partition surface in the north office block and warehouse support rooms to A-201 and ASTM C754.
- Install nominal 5/8 inch gypsum board and full-height acoustic seals to A-501 and ASTM C840.
- Provide rated separations between office and warehouse spaces to A-502 and ASTM E119 tested assemblies.
- Install approximately 65 door and hardware sets to A-701 and NFPA 80 where rated.
- Install approximately 22,000 sq ft of suspended office and support-area ceilings to A-601 and ASTM C636.
- Lay approximately 19,000 sq ft of resilient office flooring over accepted substrates to A-602 and ASTM F710.
- Apply washable coatings to approximately 29,000 sq ft of internal wall surface to A-603 and ASTM D2486 performance criteria.
- Fit restroom accessories, guard rails and service access panels to A-504 and ICC A117.1.
- Complete perimeter caulking at warehouse support rooms and protect sprinkler and electrical access zones to A-505.

Materials and standards

- Non-loadbearing steel studs shall meet ASTM C645; gypsum board shall meet ASTM C1396 with Type X board in the specified rated assemblies.
- Acoustic insulation shall be ASTM C665 mineral fiber; perimeter sealants shall meet ASTM C920 and rated firestop systems shall have ASTM E814 test evidence.
- Suspended ceiling grids shall meet ASTM C635 and be installed to ASTM C636; panel properties shall match the room finish schedule.
- Resilient flooring shall meet ASTM F1303; washable coatings shall have ASTM D2486 scrub-

resistance data and substrate preparation shall follow ASTM F710 where flooring is applied.

Submittals, testing and inspection

- Submit partition shops, rated-assembly listings, reflected ceiling coordination and finish samples to Zava Builders for Owner approval.
- Have Zava Builders and the Owner's representative inspect backing, firestops and above-ceiling work before concealment; record deficiencies and closure evidence.
- Construct a representative room finish mockup and have the Owner witness cleanability, door operation and accessible clearances before repetitive installation.
- Submit substrate moisture records and flooring adhesion checks required by the approved product instructions before area acceptance.

Exclusions

- Structural slab placement and curing belong to Concrete floors and slabs.
- Movable furniture and scheduled exam-room or workplace casework belong to Fit-out and furniture.

This phase depends on Phase 4, MEP rough-in, and cannot begin until that predecessor is accepted as complete.

Phase 7 · Fit-out and furniture — Litware Workplace

Litware Workplace shall perform Fit-out and furniture from 8 March 2027 through 16 April 2027 for $400,000; this phase shall furnish the north office block and staff support spaces after interior turnover.

Work items

- Provide approximately 96 office workstations in the two-storey north office block to A-801 and ANSI/BIFMA X5.5.
- Supply approximately 96 adjustable task chairs to A-802 and ANSI/BIFMA X5.1.
- Install approximately 48 storage cabinets with required wall restraints to A-803 and ANSI/BIFMA X5.9.
- Provide approximately 12 meeting and dispatch tables to A-804 and ANSI/BIFMA X5.5.
- Set approximately 72 break-room and visitor seats to A-805 and ANSI/BIFMA X5.4.
- Install a nominal 16 linear ft reception desk with accessible transaction surface to A-806 and ICC A117.1.
- Provide approximately 60 staff lockers with sloped tops and anchorage to A-807 and the approved storage schedule.
- Fit workstation cable trays at the completed service positions to A-808 and maintain accessible circulation routes under ICC A117.1.
- Adjust furniture hardware and deliver dispatch-area asset lists and operating instructions to specification 12 50 00.

Materials and standards

- Casework shall conform to ANSI/AWI 0641 with high-pressure decorative laminate meeting the applicable ANSI/NEMA LD 3 grade for the scheduled surfaces.
- Work surfaces shall use sealed edges, moisture-resistant cores where scheduled and hardware meeting ANSI/BHMA A156.9.

- Task chairs shall have ANSI/BIFMA X5.1 performance documentation; tables and desks shall have ANSI/BIFMA X5.5 documentation.
- Storage units shall have ANSI/BIFMA X5.9 documentation; lounge and waiting seating shall have ANSI/BIFMA X5.4 documentation.

Submittals, testing and inspection

- Submit dimensioned casework and furniture layouts, finish samples, anchorage details and product performance certificates to Zava Builders for Owner approval.
- Field-measure completed rooms and service positions with Zava Builders before fabrication release; record discrepancies against the approved layouts.
- Have the Owner's representative and Zava Builders witness a representative installed furniture group, accessible clearances, anchorage and moving-part operation.
- Deliver itemised inventories, care instructions and warranty certificates with a jointly witnessed room-by-room punch list.

Exclusions

- Clinical or office partitions, flooring and casework backing belong to Interior build-out.
- Structural slab preparation and concrete placement belong to Concrete floors and slabs.

This phase depends on Phase 6, Interior build-out, and cannot begin until that predecessor is accepted as complete.

3. Schedule

Planned completion of Harbor Logistics Center is 16 April 2027, the latest phase end in the Schedule Record. Phase dates are fixed in the Schedule Record and change only by written change order.

Sequence the Work to protect dock access, warehouse clear height and the north office interfaces. The dependency statements in Section 2 reproduce the agreed predecessor relationships; a later completion of one independent activity does not automatically amend another activity's dates.

- The Owner shall issue written notice to proceed before site mobilisation; the notice does not alter any phase date fixed in the Schedule Record.
- Float is a shared project resource administered by Zava Builders for the benefit of timely completion; use of float alone creates no entitlement to additional compensation.
- Ordinary seasonal weather is included in the fixed dates; exceptional weather requires contemporaneous daily records, prompt written notice and an accepted written change order for any time adjustment.
- Phase acceptance requires inspection releases, corrected defects affecting follow-on work and written acceptance by Zava Builders with the Owner; progress payment alone does not establish acceptance.
- Only the expressly listed predecessor governs a phase dependency; safe work-area releases and inspection hold points remain mandatory for concurrent activities without creating additional Schedule Record links.
- Liquidated damages are $1,500 per calendar day of unexcused delay beyond the contract completion date, as adjusted by accepted written change order; the parties agree this is a reasonable estimate of delay-related administrative and occupancy costs.

4. Contract Sum and Payment

The Owner shall pay Zava Builders the stipulated contract sum of eight million one hundred thousand dollars ($8,100,000), equal to the sum of all phase allocations in the schedule of values below.

Submit monthly progress payment applications identifying completed work by phase, properly stored materials supported by title and insurance evidence, prior payments and approved changes. The Owner shall review quantities, inspection records and supporting invoices and pay approved amounts monthly, subject to retainage of 5% from each approved progress amount.

Release retainage only after final acceptance, correction of outstanding deficiencies, delivery of warranties and record documents, and evidence of payment of subcontractors and suppliers. Payment does not waive defective work or replace written phase acceptance.

- Phase 1, Site work and foundations: $980,000.
- Phase 2, Structural frame: $1,900,000.
- Phase 3, Concrete floors and slabs: $1,150,000.
- Phase 4, MEP rough-in: $1,240,000.
- Phase 5, Envelope and glazing: $1,380,000.
- Phase 6, Interior build-out: $1,050,000.
- Phase 7, Fit-out and furniture: $400,000.

5. Changes in the Work

A written change order shall identify the affected phase and describe the Work as contracted and as changed, separately stating added work, deleted work and unchanged adjacent work. It shall state the change in that phase's scheduled duration in calendar days, with the reason and sequencing basis, and the change in the Contract Sum, including a zero adjustment where appropriate.

Each change order shall show the original Contract Sum, the net change by previously accepted change orders, the Contract Sum before this change order, the amount of this change order and the new Contract Sum. Supporting cost detail shall distinguish labour, materials, equipment and applicable credits; the accepted amount includes overhead and profit.

The Owner and Zava Builders shall authorise changes in writing; a vendor submission becomes binding only upon authorised acceptance. Zava Builders shall confirm Owner authorisation before accepting a vendor change that amends this Agreement. No oral direction changes the Contract Sum or phase dates.

After acceptance, Zava Builders shall adjust dependent phases in the Schedule Record in accordance with the stated dependencies and notify their vendors in writing. A phase-specific extension is recorded once against its identified phase; resulting predecessor effects are assessed through the Schedule Record rather than assigned as duplicate extensions.

- Preserve the original scope and schedule basis with each accepted change order and retain supporting quantities and approvals.
- Proceed with unaffected work while a change is under review, subject to safe access and the existing inspection hold points.

6. General Conditions

The following conditions apply to all Work at Harbor Logistics Center, including coordinated attendance during turnover.

- Maintain commercial general liability insurance of $2,000,000 per occurrence and $4,000,000 aggregate, automobile liability of $1,000,000 combined single limit, statutory workers compensation and employers liability of $1,000,000; provide certificates before mobilisation and name the Owner as additional insured where applicable.
- Furnish performance and payment bonds each in the amount of 100% of the Contract Sum, with adjustments for accepted changes; maintain the bonds through the required completion and payment obligations.
- Warrant materials and workmanship for one year from documented substantial completion, promptly correct covered defects on written notice and transfer longer product warranties to the Owner.
- Zava Builders shall direct site safety, implement OSHA construction safety requirements, maintain fall protection, excavation protection and controlled access, and coordinate the safety responsibilities of all trades.
- Substantial completion requires lawful occupancy or intended use, required inspections and operational life-safety systems; final completion requires all corrective work, record documents, training, warranties and final payment releases accepted by the Owner.
- Resolve disputes first through documented discussions between authorised representatives, then mediation; unresolved claims may be brought in a court of competent jurisdiction, while undisputed safe work continues.
- Ohio law governs this Agreement and its interpretation, subject to applicable mandatory public-works requirements and the approved permits.
- Send contractual notices in writing to the Owner through its authorised signatory and to Zava Builders, attention Robert Okonkwo, Director of Preconstruction and Contracts, at 1200 Granite Way, Suite 400, Columbus, OH 43215; retain evidence of receipt and identify the project and affected phase.

7. Signatures

Executed for Zava Builders by Robert Okonkwo, Director of Preconstruction and Contracts. Signature: _____. Date: _____.

Executed for the Owner by its authorised signatory. Name and title: _____. Signature: _____. Date: _____.

For the Contractor
Robert Okonkwo, Director of Preconstruction and Contracts
Zava Builders

For the Owner
Authorised signatory
Date

Zava Builders, its projects, vendors, people and figures are fictional, created for a product demonstration.

Zava Builders · 1200 Granite Way, Suite 400, Columbus, OH 43215 · 614-555-0142

Change Order

CO-2007 · Harbor Logistics Center (ZB-2026-017)

Change order	Project	Vendor	Submitted	Accepted
CO-2007	Harbor Logistics Center ZB-2026-017	Northwind Structures 410 Ironworks Drive, Marion, OH 43302	23 October 2026	27 October 2026

Steel delivery resequencing and revised office glazing

Northwind Structures requests the following change to the Work under the Agreement dated 18 June 2026 for Harbor Logistics Center, project ZB-2026-017. Zava Builders accepts the stated scope, phase-specific calendar-day adjustments and net price upon the acceptance recorded below; the detailed description in this document is attached to and forms part of this change order.

Change 1 · Phase 2: Structural frame

As contracted	As changed by this change order
• Fabricate and erect approximately 1,150 tons of ASTM A992 structural steel to S-201 through S-206 and AISC 360. • Provide the W24x76 north office roof beams shown on S-205 with the originally approved member sizes and connection details. • Erect the north office block followed by warehouse bays 1 to 8 in the sequential delivery and crane plan on S-601. • Maintain the 36 ft warehouse clear height and inspect bolted connections under the RCSC Specification for Structural Joints Using High-Strength Bolts.	• Retain approximately 1,150 tons of ASTM A992 steel, the W24x76 office roof beams, all member grades and approved connection requirements. • Revise S-601 erection and delivery planning to erect warehouse bays 1 to 8 ahead of the north office block while the office beams are in transit. • Receive and stage the delayed W24x76 members separately and complete office block erection last after those members reach the site. • Maintain the warehouse clear height, temporary stability checks and original connection inspection requirements throughout the revised sequence.

Added work

- Prepare a revised delivery, lifting and temporary stability plan covering warehouse bays 1 to 8 and the deferred north office block.
- Re-sort and re-mark warehouse bay delivery bundles so that crane operations continue on the warehouse frame while office steel is in transit.
- Provide a protected staging area and an additional handling cycle for the delayed W24x76 office roof beam delivery.
- Reposition the crane and erection crew for the office block after completion of the priority warehouse bays.

- Repeat alignment and connection release checks at the revised office-to-warehouse handover before removing temporary restraints.

Deleted work

- Delete the originally planned north-office-first delivery and lifting sequence under S-601; no permanent structural steel is deleted.

Work that remains as contracted

- All permanent member sizes, steel grades, connections and roof deck requirements remain as contracted.
- Warehouse bays retain their original completion basis; the identified extension concerns completion of the office block within the frame phase.
- The 36 ft warehouse clear height and all 40 dock opening framing requirements remain unchanged.

Reason

Mill rolling date for the W24x76 roof beams moved from 5 October to 19 October; the office block steel is the last erected and cannot be completed until those members are on site. The revised sequence uses available warehouse steel to keep the erection crane productive, but the north office roof cannot be completed before the delayed members arrive. This is a logistics and erection-sequence change without a structural redesign.

Schedule impact on this phase: 10 calendar days against the existing schedule

The scheduled duration of Phase 2, Structural frame, increases by ten (10) calendar days against the existing schedule. The mill rolling date for the W24x76 office roof beams moved from 5 October to 19 October. Erecting warehouse bays 1 to 8 while those beams are in transit keeps the crane working, but the office block, erected last, completes ten days later than the existing frame schedule. Warehouse bays are unaffected. This is the Phase 2 adjustment only; no revised date or dependent-phase extension is stated here.

Cost

Item	Amount
Labor: 1 erection crew of 6 persons for resequencing, additional rigging and office-block remobilisation over 5 shifts	$12,000
Equipment: crane repositioning, additional rigging and telehandler handling for the delayed W24x76 delivery	$7,000
Delivery coordination: revise 8 warehouse bay load releases, re-mark bundles and supervise the separate office-beam staging area	$3,000
Change in contract sum for this phase	**$22,000**

Change 2 · Phase 5: Envelope and glazing

As contracted	As changed by this change order

• Provide approximately 4,800 sq ft of north office curtain wall with nominal 1 inch insulated glass units to A-401 and ASTM E2190. • Use the original thermally broken ASTM B221 aluminum mullion sections shown on A-402 for the specified double-glazed assembly. • Procure the original office insulated glazing as a 7-week lead item after approved release under specification 08 44 13. • Install perimeter seals to ASTM C920 and verify installed curtain-wall air and water performance by ASTM E783 and ASTM E1105.	• Provide approximately 4,800 sq ft of north office curtain wall with 1-3/8 inch triple-glazed insulated units incorporating a warm-edge spacer under revised A-401 and ASTM E2190. • Increase the depth of the original A-402 mullion sections by 4 inches, retaining thermally broken ASTM B221 aluminum framing and revising the support calculations. • Procure the triple-glazed units as a 9-week lead item after revised shop-drawing approval, in place of the original 7-week units. • Retain ASTM C920 perimeter seals and field air and water testing, with revised gaskets, anchors and interfaces coordinated to the approved deeper assembly.

Added work

- Revise curtain-wall shops, glass makeups and structural calculations for the 4,800 sq ft north office glazing area and deeper mullion profiles.
- Procure 1-3/8 inch triple-glazed units with warm-edge spacers to replace the specified 1 inch units at each scheduled office opening.
- Fabricate mullions 4 inches deeper than the original sections and coordinate revised anchor stand-offs and perimeter trim interfaces.
- Provide compatible revised glazing gaskets, setting blocks and perimeter seals for the increased unit thickness.
- Install and test a representative revised office bay before completing repetitive glazing installation.

Deleted work

- Delete the nominal 1 inch office insulated glass units from the affected 4,800 sq ft curtain-wall area.
- Delete the original mullion profiles, glazing gaskets and interface trims only where superseded by the revised deeper assembly; pricing includes the original component credits.

Work that remains as contracted

- Warehouse insulated metal panels, roof membrane and all 40 dock exterior closure assemblies remain as contracted.
- Office opening locations and nominal curtain-wall area remain unchanged.
- Safety-glazing requirements and the original field air leakage and water penetration acceptance procedures remain applicable.

Reason

Owner's energy consultant requested the triple-glazed assembly to meet the revised envelope performance target for the office block. The thicker units and deeper supporting members require a coordinated resubmittal before fabrication so the revised energy target is met without compromising anchorage, drainage or perimeter sealing.

Schedule impact on this phase: 14 calendar days against the existing schedule

The scheduled duration of Phase 5, Envelope and glazing, increases by fourteen (14) calendar days against the existing schedule once this phase starts. Triple-glazed units have a 9-week lead time against 7 weeks for the specified units, and the deeper mullions require revised shop drawings before fabrication release. These procurement and coordination requirements make the office envelope work take two weeks longer. This phase-specific adjustment is separate from the Phase 2 frame adjustment; no new date is stated.

Cost

Item	Amount
Materials: net upgrade for 4,800 sq ft of 1-3/8 inch triple glazing, warm-edge spacers and mullions 4 inches deeper, including credit for deleted 1 inch units and original framing	$26,000
Labor: 1 glazing crew of 4 persons for revised setting, deeper-frame interfaces and representative bay testing over 4 shifts	$6,000
Engineering and shops: revise office curtain-wall elevations, glass makeups, anchor calculations and fabrication details for the 4,800 sq ft assembly	$3,000
Change in contract sum for this phase	**$35,000**

Summary of this change order

Phases changed: Phase 2, Phase 5. Schedule impact: 24 calendar days in total across the changed phases, each against its own existing schedule. Change in contract sum: $57,000.

Phases that depend on a changed phase are adjusted in the project schedule record after acceptance; their managers are notified by the Contractor.

Contract sum and contract time

Original contract sum	$8,100,000
Net change by previously accepted change orders	$0
Contract sum prior to this change order	$8,100,000
This change order	$57,000
New contract sum	**$8,157,000**

Contract time: The scheduled duration of Phase 2 is increased by ten (10) calendar days; the scheduled duration of Phase 5 is increased by fourteen (14) calendar days. After acceptance, Zava Builders adjusts the dates of dependent phases in the Schedule Record under the existing dependencies and notifies their vendors in writing. The two phase-specific adjustments are recorded separately and do not, by themselves, state a total project extension.

Terms

- Upon authorised acceptance, this change order amends the Agreement only for the work, phase-specific time adjustments and Contract Sum adjustment expressly stated herein.
- The net adjustment is full compensation for this change, including additions, deletions, coordination, overhead and profit; no separate duplicate recovery is due for the stated changed work.
- After acceptance, Zava Builders shall adjust dependent phases in the Schedule Record according to existing dependencies and notify the affected vendors in writing; the phase-specific adjustments do not independently establish a revised project completion date.
- Pricing is valid for 30 days from submission.
- Except as expressly amended, all other Agreement terms, scope requirements, inspections and warranties remain unchanged.
- The detailed as-contracted, as-changed, added, deleted and unchanged work descriptions, reasons, schedule impacts and cost breakdowns above constitute the attached description and are integral to this change order.

Submitted by
Grace Lindqvist, Project Executive,
Northwind Structures
23 October 2026

Accepted for Zava Builders by
Anissa Carvalho, Project Manager,
Zava Builders
27 October 2026

All companies, people, addresses and figures in this document are fictional, created for a product demonstration.